

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - EOAT - Visakhapatnam District - Package No. AP 19 IX LB 05 - "Construction of Bridge across the Gedda @ 1/910 Km on Cheedigummala to P.G.Peta, Visakhapatnam District"- Granting of Extension of Agreement Time upto 30.08.2012 for a period of 106 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1594

Dated:28-08-2012.
Read the following:-

- 1) G.O.Ms.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W23/DEE.III/PMGSY
Ph-IX/LBII IX LB 05/PG Peta/2010, dated 07-7-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Extension of Agreement Time upto 30-08-2012 for a period of 106 days without penalty in respect of work "Construction of Bridge across the Gedda @ 1/910 Km on Cheedigummala to P.G.Peta, Visakhapatnam District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to delay in approval of designs, the site is full of water due to flow in the river and lack of availability of sand.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Visakhapatnam District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.